## Electronically Filed in TPUC Docket Room on December 4, 2019 at 12:36 p.m.

Cedar Hill Cost Analysis 30-Nov-19 16-00096

EXPENSES Consulting & Engineering Project Management Bond Engineering	<u>Units</u>	per 1 each 1 each 1 each	\$	23,650.00 4,250.00 24,000.00 btotal	\$	23,650.00 4,250.00 24,000.00			Expenditures	% of Cost
					Ť		\$	51,900.00	\$ 40,000.00	77.07%
Adenus Technology	<u>Units</u>	per	<u>Pric</u>	ce per	Budget					
Sand Filter		1 each	\$	42,600.00	-	42,600.00				
Drlp Zones		1 each	\$	18,500.00	\$	18,500.00				
Dose Tank Pumps & Parts		1 each	\$	14,000.00		14,000.00				
Control Panel & Arkal		1 each	\$	19,000.00	\$	19,000.00				
Recirculation Tank Pumps & Parts		1 each	\$	5,000.00	\$	5,000.00				
			Su	btotal	Ś	99,100.00				
					•	,	\$	99,100.00	178,679.39	180.30%
							-	•	•	
Tanks, Pond, Filter Media & Building	<u>Unita</u>	per	<u>Prie</u>	ce per	<u>Budget</u>					
Filter media		1 each	\$	15,000.00	\$	15,000.00				
Dose Tank		1 each	\$	10,000.00	\$	10,000.00				
Recirculation Tank		1 each	\$	11,000.00	\$	11,000.00				
Control Building		1 each	\$	10,000.00	\$	10,000.00				
			Su	btotal	\$	46,000.00				
							\$	46,000.00	\$ 84,969.77	184.72%
Equipment	Units	per	Pris	re per	Budget					
Instrumentation		1 each	Ś	7,500.00	Ś	7,500.00				
Pumps		2 each	\$	3,000.00	\$	6,000.00				
Excavator		8 weeks	Ś	1,000.00	\$	8,000.00				
PVG4GTOI		D WCCKS	•	•						
			Su	btotal	\$	21,500.00				
							\$	21,500.00	56,749.04	263.95%
Labor Labor	<u>Units</u>	<b>per</b> 800 hour	Prk \$	75.00	<u>Budget</u> \$	60,000.00				
			Su	btotal	\$	60,000.00	\$	60,000.00	\$ 55,882.51	93.14%
					<u>TOTAL</u>		\$	278,500.00	\$ 416,280.71	149.47%

# 105.3 - CEDAR HILL - CONSTRUCTION IN PROCESS As of 11/30/19

# 105.3 - CEDAR HILL - CONSTRUCTION IN PROCESS As of 11/30/19

Darks Creeks Bedenson	951 36						146.03			1,740.30 281,341.76	15,250.33 296,592.09		778.37 299,116.93	15,894.76 315,011.69	538.41 315,550.10	3,358.44 318,908.54	1,181.06	214.76 320,304.36	427.69 320,732.05	267.67 320,999.72	275.75 321,275.47	1,140.46 322,415.93	1,802.06 324,217.99	645.74 324,863.73	1,203.52 326,067.25										5.35					752.17 376,073.13	1081.85 377,154.98	TE-TZZ,TTE 52-39	2097.52 379,324.89	417.49 379,742.38	149.29 379,891.67	35.86 379,927,53	583.88 380,511.41	861.57 PRF
Memo	Filter Media	Ether Media	Fitter Wedia	Valve Box - Sand Filter	Labor	Labor	Chambers - Sand Filter	Filter Media	Orthoe Shield - Sand Filter	Filter media	Sand Filter	Filter Media	Cable - Control Building	Drip Zone Materials	Dose Tank Pump & Parts	Control Building - Electrical	Dose Tank Pump & Parts	Instrumentation	Recirculation Tank	Recirculation Tank	Drip Zone Materials	Drip Zone Materials	Filter Media	Excavator Rental	Filter Media	Recirculation Tank	Sand Filter	Equipment Rental	Drip Zone Materials	Dose Tank Pump & Parts	Control Building - Electrical	Drip Zone Materials	Dose Tank Pump & Parts	Dose Tank Pump & Parts	Discount - Recirc Tank	Control Building - Electrical	Equipment Kental	Control Building - Electrical	March 2019 Labor	Sand Fifter	Sand Fifter	Control Building - Electrical	Control Building - Electrical	Drip Zone Materials	Control Building - Electrical	Equipment	Equipment	Equipment
Date Num Name	5/2019 47590	9			2/28/2019 1849 Adenus Operations	2/28/2019 1851 Adenus Operations	2/28/2019 16408 Adenus Technologies, LLC	2/28/2019 4061995 Winn Materials, LLC	3/1/2019 16412 Adenus Technologies, LLC	3/2/2019 4062050 Winn Materials, LLC	3/5/2019 16449 Adenus Technologies, LLC	3/5/2019 4062110 Winn Materials, LLC	3/6/2019 16459 Adenus Technologies, LLC					72912	1070686	88			Per I	0314201	3/15/2019 4062412 Winn Materials, LLC	Cedar Hill -	201	1286335-00			9173			•				-				-			6685		TN1EB68231	4/9/2019 1870 Adenus Operations
Two Dr					BIII	BIII	Credit		B		Bill		Bill		Bill	Bill	Bill	Bill	#										-						=				-				Bill	Bill	Bill	<b>=</b>	B4	BIII

# 105.3 - CEDAR HILL - CONSTRUCTION IN PROCESS As of 11/30/19

			;			
77		Maine	Memo	Debit	Credit	Balance
Check	4/15/2019	1042 VTK Dumpsters	Dumpster - Cedar Hill	375		381,748.08
BIII	4/15/2019	16712 Adenus Technologies, LLC	Control Building - Electrical	394.36		382,142,44
<u>=====================================</u>	4/15/2019	4063354 Winn Materials, LLC	Sand Filter	1289.97		383,432.41
	4/19/2019	16762 Adenus Technologies, LLC	Sand Filter	369.13		383,801.54
Bill	4/30/2019	1890 Ademis Operations	April 2019 Labor	10502.17		394,303.71
<b>III</b> 8	5/7/2019	31977964 Vulcan	Sand Filter	5181.21		399,484.92
B	5/7/2019	31977963 Vulcan	Sand Filter	533.14		400,018.06
1	5/7/2019	4064012 Winn Materials, LLC	Sand Filter	7478.28		407,496.34
Bii	5/9/2019	1905 Adenus Operations	Materials	1996.28		409,492.62
<b>B</b>	5/14/2019	31983892 Vulcan	Sand Filter	566.73		410,059.35
BIII	5/20/2019 13044;	/20/2019 1304427-0001 Equipment Finders, Inc.	Equipment Rental	53.1		410,112.45
BHI	5/31/2019	1906 Adenus Operations	Construction Wages - May 2019 - Cedar Hill	2325.85		412,438.30
Bill	9/19/2019 Cedar	9/19/2019 Cedar Hill Fence Andrew Hopkins	Cedar Hill - Drip Fencing	3400,00		415,838.30
BHI	4/9/2019	1870 Adenus Operations	Equipment	LA.CA.		416,280,71

### Maple Green Cost Analysis 30-Nov-19

EVACAICEC														
EXPENSES  Consulting & Engineering	Halte			Paul	ee Dee	Budi				Europe ditterno	W =£ C===			
Consulting & Engineering	<u>Units</u>		<u>per</u> . each	20	ce Per		29,750.00			<u>Expenditures</u>	75 OT COST			
Project Management		_			29,750.00		•							
Bond			each		5,400.00		5,400.00							
Engineering		1	. each	\$	24,000.00	\$	24,000.00							
				_										
				Sı	ibtotal	\$	59,150.00	\$	59,150.00	\$ 40,000.00	67.62%			
							_							
Adenus Technology	<u>Units</u>	,	Der		<u>ce per</u>	Bud								
Sand Filter		_	. each	\$	58,500.00	\$	58,500.00							
Drip Zones			each	\$	26,500.00	\$	26,500.00							
Dose Tank Pumps & Parts			each	\$	20,500.00	\$	20,500.00							
Control Panel & Arkal		1	each	\$	24,750.00	\$	24,750.00							
Recirculation Tank Pumps & Parts		1	each	\$	7,000.00	\$	7,000.00							
				Su	ıbtotal	\$	137,250.00	\$	137,250.00	\$ 99,029.71	72.15%			
Tanks, Pond, Fliter Media & Building	y <u>Units</u>		<u>për</u>	Pri	ce <u>per</u>	Budi	<u>ret</u>							
Filter media		1	each	\$	22,000.00	\$	22,000.00							
Dose Tank		1	each	\$	12,000.00	\$	12,000.00							
Recirculation Tank		1	. each	Ś	17,000.00	\$	17,000.00							
Fencing		800	ln .	\$	17.00	\$	13,600.00							
Control Building		1	each	Ś	10.000.00	Ś	10,000,00							
				•		•								
				Sı	ibtotal	\$	74,600.00	\$	74,600.00	63,018.40	84.48%			
				-		۳	, -,,000.00	•	,000.00	05,020.70	04.40/6			
Equipment	Units		per	Del	ce per	Bud	ret							
Instrumentation	<del>Q</del> IIIQ		each	\$	7,500.00	\$	7,500.00							
			each	\$	3,000.00	\$	6,000.00							
Pumps			weeks	\$ \$	1,000.00	۶ \$	•							
Excavator		•	weeks	Ş	1,000.00	Þ	8,000.00							
				<b>c</b> .	.baaaal		24 500 00		24 500 00	ć 44 c20 20	E 4 000/			
				21	ibtotal	\$	21,500.00	\$	21,500.00	\$ 11,630.20	54.09%			
Librar							*							
Labor	<u>Units</u>		<u>per</u>		ce per	<u>Bud</u>								
Labor		960	hour	\$	75.00	\$	72,000.00							
				Su	ibtotal	\$	72,000.00	\$	72,000.00	25,338.12	35.19%			

**TOTAL** 

\$ 364,500.00 \$ 239,016.43

65.57%

Туре		Num Name	Мето	Debit	Credit	Balance
Bill	8/7/2018	15406 Adenus Technologies, LLC	Maple Green - Pump Replacement	3,208.73		3,208.73
Bill	8/7/2018	1763 Adenus Operations	E&D - Maple Green Settlement	40,000.00		43,208.73
General Journal	8/27/2018	82718	Reclass Maple Green repairs to CIP account	22,156.51		65,365.24
Bill	4/19/2019	16761 Adenus Technologies, LLC	Maple Green - parts	2,004.00		67,369.24
Bill	5/21/2019	31990547 Vulcan	MAPLE GREEN	4,421.83		71,791.07
Bill	5/31/2019	1907 Adenus Operations	Construction Wages - May 2019 - Maple Green	13,278.43		85,069.50
Bill	5/13/2019	1075471-01 Steinhouse Supply Co. Inc.	Materials	941.81		86,011.31
BIII	5/14/2019	20036 Adenus Technologies, LLC	Uner	9,963.14		95,974.45
Bill	5/16/2019	20096 Adenus Technologies, LLC	bump	1,101.10		97,075.55
Bill	5/20/2019	48665 J.R. Hayes Construction Co., In Filter Media	In Filter Media	11,198.89		108,274.44
Bill	5/21/2019	48667 J.R. Hayes Construction Co., In Filter Media	In Filter Media	5,928.70		114,203.14
Bill	5/22/2019	20167 Adenus Technologies, LLC	Glue	28.46		114,231.60
Bill	5/23/2019	4064464 Winn Materials, LLC	Media	1,136.73		115,368.33
Bill	5/28/2019	14540 Parman Tractor & Equipment	rt Equipment Rental	2,403.50		117,771.83
8	5/28/2019	31996602 Vulcan	Media	4,428.74		122,200.57
Bill	5/28/2019	20188 Adenus Technologies, LLC	Laterals/Manifolds	8,659.93		130,860.50
Bill	5/29/2019	48770 J.R. Hayes Construction Co., In Filter Media	In Filter Media	3,020.54		133,881.04
<u>#</u>	5/30/2019	20229 Adenus Technologies, LLC	Laterals/Manifolds/Orifice Shields	17,426.08		151,307.12
Bij	5/31/2019	32001303 Vulcan	Media	1,618,44		152,925.56
Bill	6/2/2019	1918 Adenus Operations		2,703.82		155,629.38
Bill		13044	Equipment Rental	4,625.25		160,254.63
Bill	6/6/2019	20295 Adenus Technologies, LLC	Flex Pipe	381.93		160,636.56
Bill	6/7/2019	9500560334 Maple Green		42.58		160,679.14
Bill	6/7/2019	6/7/2019 1077326-01 Steinhouse Supply Co. Inc.	Materials	260.40		160,939.54
Bill	6/10/2019 20036-1	20036-1 Adenus Technologies, LLC	Chambers	33,797.66		194,737.20
Bill	6/10/2019 20082-1	20082-1 Adenus Technologies, LLC	Solenoids, lids	22,094.30		216,831.50
Bill	6/10/2019	20082 Adenus Technologies, LLC	Riser cuts	179.77		217,011.27
Bill	6/11/2019	32008680 Vulcan	Media	5,976.30		222,987.57
BIII	6/11/2019	917880430 Border States Electric	Materials	39.37		223,026.94
Bill	6/12/2019	20356 Adenus Technologies, LLC	Materials	347.56		223,374.50
Bill	6/18/2019	32015545 Vulcan	Media	2,189.91		225,564.41
Bill Pmt -Check	6/25/2019	1058 Border States Electric	Materials		0.39	225,564.02
Bill	6/30/2019	998 Adenus Operations	Maple Green Rehab Wages for June 2019	11,659.41		237,223.43
BIII	7/2/2019	1001 Adenus Operations	Materials - Lowe's	1,392.72		238,616.15
Bill	7/31/2019	1952 Adenus Operations	Labor	400.28		239,016.43

## Smoky Village Cost Analysis 30-Nov-19

EXPENSES Consulting & Engineering Project Management/Engineering	<u>Units</u>	<u>per</u> 1 each	<u>Price Per</u> 14,167.34	Bude \$	<b>et</b> 14,167.34			nditures 4,167.34	% of Cost 100.00%
			Subtotal	\$	14,167.34	\$ 14,167.34			
Previous Completed Construction						\$ 1,869.32			
Construction Labor Material Equipment Contingencies (5%) Overhead (15%) Profit	<u>Units</u>	par 1 each 1 each 1 each 1 each 1 each 1 each	Price per \$ 46,135.00 \$ 28,296.40 \$ 34,510.00 \$ 5,447.07 \$ 16,341.21 \$ 12,528.26	\$	46,135.00 28,296.40 34,510.00 5,447.07 16,341.21 12,528.26	\$ 143,257.94		3769.46	0.00% 13.32% 0.00% 0.00% 0.00% 0.00%
				TOTA	L	\$ 159,294.60	\$ 1	7,936.80	11.26%
Property Acquisiton						\$ 42,000.00	*Pald	from che	cking - due from loan

Type	Date	Num	Name	Memo	Debit	Credit	Balance
Bill	8/7/2018	1765	Adenus Operations	E&D - Smoky Village Settlement	14,167.34		14,167.34
Bill	4/30/2019	31970585	Vulcan		635.49		14,802.83
Bill	5/10/2019	540792	Wholesale Supply Group, inc.	SMOKEY VILLAGE	436.26		15,239.09
BIII	5/15/2019	542835	Wholesale Supply Group, Inc.	SMOKEY VILLAGE	290.84		15,529.93
Bill	6/1/2019	542098	Wholesale Supply Group, Inc.	SMOKEY VILLAGE	997.28		16,527.21
Bill	6/24/2019	562662	Wholesale Supply Group, Inc.	SMOKEY VILLAGE	200.68		16,727.89
Bill	7/26/2019	579875	Wholesale Supply Group, Inc.	SMOKEY VILLAGE	105.93		16,833.82
Bill	7/30/2019	32053381	Vulcan	SMOKY VILLAGE	85.09		16,918.91
BIII	7/31/2019	3658997	Cooperative Financial Solutions	SMOKY VILLAGE	362.88		17,281.79
Bill	8/9/2019	3669685	Cooperative Financial Solutions		560.32		17,842.11
Bill	8/13/2019	32068456	Vulcan	SMOKY VILLAGE	94.69		17,936.80

.