



851 Aviation Parkway
Smyrna, TN 37167

Tennessee Wastewater Systems, Inc.
Docket 15-00025
March 2021 Report Overview

Systems subject to Notice of Violations and other Corrective Orders:

River Road* (NOV) – TWSI is awaiting a signed easement for the land occupied by the sewer system. This is the final requirement TDEC had for resolution of the NOV.

Hidden Springs (Order) – See attached bi-monthly progress reports as filed with TDEC per the terms of the Settlement Agreement.

Cross Plains (Order) – The drip fields have been installed and the lagoon taken offline per the terms of the Settlement Agreement with TDEC. The CAP 2 was submitted to TDEC in December and TWSI is awaiting approval of those plans so it can begin construction of the sand filter.

* There is no KPI Report because there is no discharge from the facility.

Jeff Riden

From: Jeff Riden
Sent: Tuesday, February 9, 2021 10:32 AM
To: Jessica Murphy; Matthew Nicks; Angela Jones; Britton Dotson; Brad Harris; Robert Odette; Anastasia Sharp; Ryne Ruddock
Cc: Patrick.Parker@tn.gov; Billy Penny
Subject: Cross Plains Treatment Facility

.. All –

As of Friday of last week (Feb 5) the drip fields at Cross Plains were completed and the lagoon taken offline. There is no more discharge into the lagoon. Please let me or Matt Nicks know if you have any questions.

Regards,

Jeff

Tennessee Wastewater Systems, Inc.
1235 East Ridge Road Sevierville, TN
Main: 615.220.7200



PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	
2-15-2021	Hidden Springs Resort Expansion	

PROJECT OVERVIEW

TASK	% DONE	DUE DATE	NOTES
Bioclere Excavation	90%		Complete excavation. Waiting for rains to slow down.
Rebar and Forming pads	75%		Began forming steel for concrete pads
Repair Road	100%		Road repairs made to prep for concrete pad pouring
Bioclere Delivery	100%		Bioclere on site and prepped for installation

CONCLUSIONS/RECOMMENDATIONS

- Bioclere were delivered to the office and we have moved them to the site. Rain and snow are filling the excavation, but we are prepped to pour the pads when weather clears. We may have to remove any loose mud after we pump out excavation. Road has been extensively repaired and should now be able to support concrete trucks.

Tennessee Wastewater Systems, Inc.
1235 East Ridge Road Sevierville, TN
Main: 615.220.7200



PROJECT STATUS REPORT

PROJECT SUMMARY

REPORT DATE	PROJECT NAME	
2-28-2021	Hidden Springs Resort Expansion	

PROJECT OVERVIEW

TASK	% DONE	DUE DATE	NOTES
Bloclere Excavation	90%		Rain filled excavation and caved side in. Re-excavating.
Control Building Siding	50%		Siding Control Building.
Moved Excavation Dirt	60%		Moving Excavation Dirt for Tank Installation.
Pumped Excavation Water	100%		Pumped Storm Water from Bloclere Excavation.
Removed Trees from Storm	100%		Removed Downed Trees from Storms.

CONCLUSIONS/RECOMMENDATIONS

- Will continue to dig out excavation and clear excess mud for the tank installations. Rain is expected for the remainder of the week so we will continue finishing control building when operating equipment is deemed unsafe. Drip field slopes still remain unsafe due to steep grade and constant rain.